

WYLIE NORTHEAST SPECIAL UTILITY DISTRICT
P.O. Box 1029
745 Parker Road
Wylie, Texas 75098
(972) 442-2075

SERVICE INSPECTION CERTIFICATE

Customer: _____ Service Location: _____

- Reason for Inspection: New construction
 Contaminate hazards suspected
 Major renovation or expansion of distribution facilities

I, _____, upon inspection of the private water distribution facilities connected to the aforementioned public water supply (PWS #0430051) do hereby certify that, to the best of my knowledge:

| | COMPLIES | FAILS |
|---|--------------------------|--------------------------|
| No direct connection between the public drinking water supply and a potential source of contamination exists. Potential sources of contamination are isolated from the public water system by an air gap or an appropriate backflow prevention assembly in accordance with commission regulations. | <input type="checkbox"/> | <input type="checkbox"/> |
| No cross-connection between the public drinking water supply and a private water system exists. Where an actual air gap is not maintained between the public water supply and a private water supply, an approved reduced pressure-zone backflow prevention assembly is properly installed and a service agreement exists for annual inspection and testing by a certified backflow prevention device tester. | <input type="checkbox"/> | <input type="checkbox"/> |
| No connection exists which would allow the return of water used for condensing, cooling or industrial processes back to the public water supply. | <input type="checkbox"/> | <input type="checkbox"/> |
| No pipe or pipe fitting which contains more than 8.0% lead exists in private water distribution facilities installed on or after July 1, 1988. | <input type="checkbox"/> | <input type="checkbox"/> |
| No solder or flux which contains more than 0.2% lead exists in private water distribution facilities installed on or after July 1, 1988. | <input type="checkbox"/> | <input type="checkbox"/> |

Water service shall not be provided or restored to the private water distribution facilities until the above conditions are determined to be in compliance.

I further certify that the following materials were used in the installation of the water distribution facilities:

- | | | | | |
|-----------------------|-------------------------------|------------------------------------|---------------------------------------|--------------------------------|
| Service lines: | Lead <input type="checkbox"/> | Copper <input type="checkbox"/> | PVC <input type="checkbox"/> | Other <input type="checkbox"/> |
| Solder: | Lead <input type="checkbox"/> | Lead Free <input type="checkbox"/> | Solvent Weld <input type="checkbox"/> | Other <input type="checkbox"/> |

Remarks: _____

I acknowledge that this document shall become an official record of the aforementioned public water supply and that I am legally responsible for the validity of the information I have provided herein.

Signature of Inspector

Registration Number & Type

Title

Date: